

Open Site Instructions : (04.07.2026)						
Sl. No.	Department	IE's Ref No.	Location	Description	Summary	QCD Remarks
1	Quality Control	SI/IE/SQCME/004 Issue date: 14.02.2022	N/A	Field & Laboratory Tests: 1) Field and Laboratory tests conducted by Project company and Independent Engineer has to be prepared on a daily regular basis. The test reports witnessed by IE's representatives shall be prepared and submitted to IE on daily regular basis. 2) As per clause 14.1 (b), all assistance and cooperation shall be given by Project Company.	Tests are done at the laboratory by the project company and IE; the reports are to be prepared and submitted to IE on a daily basis. During the sampling project, the company has to extend full cooperation to IE.	1. The IE was informed, through letter no. DBEDC/QC/IE/2023-360 dated 26th October 2023, along with supporting documents, that the test is being carried out in accordance with the instruction, and a request was made to close Site Instruction 04. In response, the IE agreed and stated that the matter would be placed under a 3-month observation period for monitoring, as per letter no. ICT/IE/ DBEDC/ RHD/SQCME/TL/1530 dated 7th November 2023. 2.IE did not agree to close it, as stated in their Letter No.-ICT/IE/DBEDC/RHD/SQCME/TL/4623.
2	Quality Control	SI/IE/SQCME/008 Issue date: 27.02.2022	N/A	RFI format not in line with PPP Contract provision. - Project Company to verify and monitor works in accordance with Technical Specs and Approved Design. - IE to carry out random testing/site inspections. - RFI should be raised by contractor after internal tests. - DBEDC to perform counter testing upon RFI. - IE to concur approved RFI and do 20% test verification. - Results become part of QA.	They mentioned that 100% of the work is to be monitored and verified by DBEDC, and IE will be responsible for 20%.	In accordance with the format provided by the IE, DBEDC submitted a compliance report on the Site Instruction. However, as per the IE's letter no. ICT/DBEDC/RHD/SQCME/TL/3666 dated 22nd March 2025, several RFIs from K3 to K22 are yet to be submitted to the IE, which has delayed the closure of the Site Instruction. DBEDC and the Contractor are currently reviewing the matter. (As per contract at the end of the project DBEDC will handed over all the RFIs to RHD/IE)
3	Quality Control	SI/IE/HE/012 Issue date: 30.05.2022	Km 37+120 to Km 37+400 LHS	Embankment sand filling beside RE Wall: Km 37+120 to Km 37+400 LHS Observation: A. Embankment sand filling bed is undulated. B. Geogrid is not properly tensioned. C. Lapping of geogrid was observed. D. R.E. wall modules to be aligned horizontally. E. Embedment of leveling bed to be minimum 60 cm below ground. F. MS pins have been used instead of PVC pins. Instruction: A. Bed must be levelled properly. B. Geogrid must be tensioned. C. Avoid lapping. D. Ensure level of RE wall (horizontal and vertical). E. Inform IE after completion for checking.		Replied on July 07, 2024, complying with all the points, but IE has rejected this Site Instruction referring to NCR-60 (RE wall in flood-prone area below HFL).
4	Structure	SI/IE/SSE/017 Issue date: 21.03.2023	Km 6+660	Construction work of PUP was requested to keep stop vide our letter ICT/IE/DBEDC/RHD/TL/947 till the finalizing the road profile. It was found that the top of bottom slab of the PUP is set below the existing road level. According to site visit observation and Daily work programme it is found that the work has again been started without finalization of the road profile. So, it is instructed to hold the construction activity for the PUP at Km 6+660 till the finalization of the road profile.	(Design Issue)	The road and PUP construction at Km 6+660 has already been completed, and the elevation of the PUP has been ascertained to be consistent with the road profile. As the constructed levels are found to be satisfactory, the concern regarding the bottom slab being below the existing road level is no longer applicable. Therefore, the instruction to halt the work is not valid anymore.

Sl. No.	Department	IE's Ref No.	Location	Description	Summary	QCD Remarks
5	Quality Control	SI/IE/SSE/018 Issue Date 22.03.2023	Km 18+270	Construction work of VUP was requested to keep stop vide our letter number ICT/IE/DBEDC/RHD/TL/933 till the finalizing the road profile. It was found that the top of bottom slab of the VUP is set below the existing road level. According to site visit observation and Daily work programme it is found that the work has again been started without finalization of the road profile and the finalization for structure size. So, it is instructed to hold the construction activity for the VUP at Km 18+270 till the finalization of the road profile and the VUP structure size.	(Design Issue)	The road and VUP construction at 18+270 has already been completed, and the elevation of the VUP has been ascertained to be consistent with the road profile. As the constructed levels are found to be satisfactory, the concern regarding the bottom slab being below the existing road level is no longer applicable. Therefore, the instruction to halt the work is not valid anymore.
6	Quality Control	SI/IE/SQCME/PE & QCM/024 Issue date: 06.02.2024	Km 15+000 LHS, Km 18+300 RHS, Km 18+600 LHS, Km 30+200 RHS	Contractor doesn't submit daily cement consumption record in cement stabilized ISG, Sub base and Base layer supplied from cement stabilized pavement plant at Km 15+000 LHS, Km 18+300 RHS, Km 18+600 LHS and Km 30+200 RHS.		Ref. Letter IE: 4132; Dated August 06 ,2025
7	Pavement	SI/IE/SPE/- No.25 Issue date: 30.11.2024	From: Km 26+300 To: Km 27+800(RHS)RAJUK Area.	It is observed that service road from China center to kanchan is beingconstructed and it recommended that for the Service road lengths which are nowbeen constructed, the main carriageway pavement crust layers to be extendedup to the end of the Paved shoulder, For all the new presently constructedservice roads, the pavement layer should be carried out in one time for the full width that is 8.3m or 5.8m as per the cross section.	As per cross section the pave shoulder should be constructed in one time with the Service Road.	Out of 1500m, 717m has been done following the instruction (at a time). The remaining part will be done when the K27 intersection construction is finished.
8	Quality Control	SI/IE/SQCME/026 Issue date: 12.12.2024	Km 30+200 RHS	During production of Asphalt mix of AC-20 (Binder Course mix) using PMB(PG76-10) from Asphalt plant (Km30+200 RHS) on dated 22.12.2024, it is observed that the mixing temperature of different trucks at Asphalt plant SI no. 01 SRBG-22, 182°C & SI no. 02. SRBG-25, 183°C, that is beyond the acceptable limit, as per Manufacturer recommendation (160°- 175°C) & as well as the Chinese specification JTG F-40 2004 Table 5.2.2-3. not greater than 175°C. The quality Manager has been informed of this deficiency but no remedial measure has been taken by Project Company. Please note that exposing the binder PMB (PG 76-10) to above 175°C may result in burning of binder property and loss of effective binding of mix and defects such as ravelling/cracking etc. may take place.	Mixing temperature at the plant should be 135° - 165°, as per good industry practice and RHD specification.	As per JTG-(F-40 2004 tube 5.2.2-1), the allowable temperature is up to 195°C. IE gave priority to RHD specification and did not agree to close it. This is related to NCR 83, once NCR closed this will also be closed)
9	Quality Control	SI/IE/SQCME/027 Issue date: 23.12.2024	Km 30+200 RHS	During production of Asphalt mix of ATB-25 (Base Course mix) from Asphalt plant (Km30+200 RHS) on dated 11.12.2024, it is regularly observed that the mixing temperature of different trucks at Asphalt plant SI no.8 Sino-10, 170°C & SI no. 11. Sino-6, 173°C, that is beyond the acceptable limit of RHD General specification, section-7 clause 3.10.3.4 as well as the Chinese specification JTG F-40 2004 Table 5.2.2-1. The quality Manager has been informed of this deficiency but no remedial measure has been taken by Project Company. Please note that exposing the bitumen 60-70 grade to above 165°C may result in burning of binder and loss of effective binding of mix and defects such as ravelling/cracking etc may take place.	The mixing temperature of AC-20 was 182/183°C, but the manufacturer's recommendation is a maximum of 160-175°C.	Similar to Site Instruction 26, the limit of mixing temperature is 195°C. IE don't agree to go beyond RHD's specification. Similar to SI 26

Sl. No.	Department	IE's Ref No.	Location	Description	Summary	QCD Remarks
10	Pavement	SI/IE/SPE/028		Defects as Ravelling on Service Road surface of AC-20 in between Km29+751 to 29+759 (RHS) and Pot holes at Km 29+765(RHS) ServiceRoad. Site.Instruction No.-28		Ref. ICT/IE/DBEDC/RHD/SPE/TL/3952;Dated 21 June ,2025
11	Pavement	SI/IE/SPE/029	Km 30+200 RHS	IE's comment on the damaged of Service Road due to undercutting by rain between Km38+932 to Km38+938 (RHS) and Km38+900 (LHS)		Ref. ICT/IE/DBEDC/RHD/SPE/TL/3948, dated 18th June 2025