

NCRs (Under RHD Consent) : K03-K48- Date: 07.07.2026				
SI No	NCR Ref No.	Description for NCR	Remarks for Discussion in the RHD/IE Meeting	Remarks
1	NCR No.-10 NCR/IE/SSE/010 (TR)	Construction of inadequate size of Box Culvert: 1. It is observed that you are constructing a box culvert of size 3mx2m instead of existing culvert size 4.5m x4.0m. 2.It was advised during our site visit on 12 January to construct same size culvert in the new location at Km 8+ 127	We have already made extensive correspondence on this matter. The issue was also discussed in a meeting with the IE and RHD. RHD advised observing one full rainy season to assess the flood and flow conditions. Despite experiencing unusually heavy rainfall this year, no waterlogging or congestion was observed.	IE recommended for closure vide Letter No. 4956 dated 02 June 2026 (RHD Consent).

Sl No	NCR Ref No.	Description for NCR	Remarks for Discussion in the RHD/IE Meeting	Remarks
2	NCR No.-52 NCR/IE/SPE/052 (TR-SR)	(Maintenance) 2. Repair of Potholes are on the Existing Carriageway at on the following locations. 1. Km 37+150 to Km 37+180 2. Km 37+300 to Km 44+150" 3. Km 45+000 to Km 45+020 4. Km 47+830 to Km 47+835 3. No Safety Barriers were observed of the following locations 1. Km 30+750 to 30+950 RHS 2. Km 36+400 to 36+950 RHS 3. Km 45+390 to 45+950 BHS	It is a maintenance issue and a continuous activity. These places were maintained and other portions have been taken care of many times.	IE recommended for closure vide Letter No. 5035 dated 01 July 2026 (RHD Consent).
3	NCR No.-59 NCR/IE/SE/59 (TR)	Crash Barrier at the 7+900 to 8+050 at Median of The Toll road: Severe Cracks on the surface of the crash barrier observed due toinsufficient curing, and Concreting during hot weather and shade /protection..		IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SE/TL-3430 dated 09 December,2024 (RHD Consent).
4	NCR No.-62 NCR/SPE/062 (SR)	Settlement observed on the Pavement Cement Stabilized Improved Subgrade layer at Service Road. Locations are as under: - 1.Km39+850 to 39+895 SR (LHS) 2.Km39+800 to Km 39+820 SR (LHS) 3.Km39+390 to Km39+395 SR (LHS) 4.Km39+200 to Km 39+204 SR (LHS)		IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SPE/TL-3913; dated 31 May , 2025 (RHD Consent).

Sl No	NCR Ref No.	Description for NCR	Remarks for Discussion in the RHD/IE Meeting	Remarks
5	NCR No.-063 NCR/SE/063 (SR)	Details of Non- Conformance Ulukhula Srvce Road Bridge in LHS at Km 17+207.5 to 17+395.5 Dismantled / old footpath cover slabs that are partially damaged, cracked, and spalled concrete are currently being used in the newly constructed footpath cover slabs at the Ulukhula Service Road Bridge on the (LHS).	The severely damaged and cracked/broken old footpath cover slabs used at the Ulukhol Bridge (SR) foot path on the Left-Hand Side(LHS) have been replaced by new constructed ones. Alongside, the old footpath cover slabs with minor repairable defects and surface cracks have been repaired using approved materials. During IE’s monthly inspection carried out on February 2025 the rectification work was inspected by the IE team and suggested to conduct a Rebound Hammer test . Accordingly, test has been done and result found satisfactory . IE did not agree to keep the old slab.	IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SE/TL-4960 ; dated 03 June, 2026 (RHD Consent) .
6	NCR No.-064 NCR/SPE/064 (SR)	Transverse Cracks , appeared in the Binder layer (AC-20) and the semi rigid under layers at Service roads. Locations are as under: - Service Road (LHS) Old & New 1.Km 6+175 SR-L 11. Km 6+735 SRL 2.Km 6+810 SR-L 12. Km 6+820 SR-L 3.Km 6+827 SR-L 13. Km 6+870 SR-L 4.Km 6+875 SR-L 14. Km 6+890 SR-L 5.Km 6+910 SR-L 15. Km 6+917 SR-L 6.Km 6+010 SR-L 16. Km 6+015 SR-L 7.Km 19+950 SR-L 8.Km 20+732 SR-L 9.Km 20+740 SR-L 10.Km 20+777 SR-L Service Road (RHS) Old & New 1.Km 19+630 SR-R 2.Km 19+740 SR-R 3.Km19+850 SR-R 4.Km 20+752 SR-R 5.Km 5+920 SR-R	Repaired with Anticrack Membrane.	IE recommended for closure vide Letter No. 3592 and 3594 ; dated 12 February, 2025 ***(RHD asked for the repair methodology and videography of the work officially vide their letter no. 7441; dated 24, February 2025
..0	NCR/IE/SPE/68 (In continuation of NCR No.64) (SR)	Transverse reflective cracks , appeared in on AC-20 Binder layer and the semi rigidunder layers at service road (LHS) Locations are as under:. 1.Km20+650 service road (LHS) 2.Km20+880 service road (LHS) 3.Km21+220 service road (LHS)		

Sl No	NCR Ref No.	Description for NCR	Remarks for Discussion in the RHD/IE Meeting	Remarks
8	NCR 72; NCR/IE/SQCME/72 (TR-SR)	1) MSE wall in between km 23+000 to 27+000 is notified as a non-conformity to the design and drawings, as the excavated material from existing road has been used as a selected material as backfill in the MSE wall, whereas the back fill material is not in compliance with the specification and required parameter outlined in the approved design and drawing. 2) Filter Material of 300 mm wide is not being provided to the MSE wall face at the aboves said location as per the approved design and drawing..		IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SQCME/TL/4030 dated 10 July 2025 and informed to obtain RHD Consent vide Letter No. ICT/IE/DBEDC/RHD/SQCME/TL/4043 dated 19 July 2025.
9	NCR/IE/HE/78 (TR-SR)	Failure of the MSE wall occurred from ZK 27+546.8 to ZK 27+621.72 on theService Road(LHS).	The defective work was removed.	IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/HE/TL/4569 dated 04 November, 2025 and informed to obtain RHD Consent for its final closure.
10	NCR/IE/SPE/82 (SR)	Manual laying of Binder Course (AC-20) layer at km 3+247 to km3+300 Service Road LHS.		IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SPE/TL/4977 ; dated 11 June, 2026 (RHD Consent).
11	NCR/IE/SQCME/83 (SR)	During production of asphalt concrete by using PMB (PG 76-10) at asphalt mixing plant, the temperature of mix materials observed between 176°C to 188°C (>175°C), which is beyond the acceptable limit, as per manufacturer recommendation asphalt mixing temperature at plant should be 160°C–175°C. The work (AC-20) carried out at the following stretches are not acceptable: i) Km 24+970 to Km 25+167 Service Road RHS. ii) Km 25+780 to Km 25+940 Service Road RHS.		IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/QCME/TL/4983 ; dated 15 June, 2026 (RHD Consent).
12	NCR/IE/HE/96 (TR)	Unauthorized Construction Activity at Km 33+704 (Underpass) as Non-Conformity : Construction activities at Km 33+704 (Underpass) have been carried out without due review, compliance, or incorporation of the Independent Engineer's recommendations and the instructions issued by the Contracting Authority. This constitutes a non-conformance with the approved procedures and contractual requirements.	Km 33+704 Underpass	IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SE/TL/4939 ; dated 18 May 2026 (RHD Consent).

Sl No	NCR Ref No.	Description for NCR	Remarks for Discussion in the RHD/IE Meeting	Remarks
13	NCR/IE/SE/ 99 -Girder Construction	Girder Construction at the Girder Yard Beside the Purbachol Expressway to used at the Bridge Ramp-B for the Girder No. 1 to 8 for the span No. 9 and 10: During the site inspection conducted on 21 April 2026, the Independent Engineerobserved that the required surface preparation (Hydro-mechanical roughening /Scabbling) for concrete interface bonding has not been adequately carried out inseveral critical structural zones.	Girder Construction: Independent Engineerobserved that the required surface preparation (Hydro-mechanical roughening /Scabbling) for concrete interface bonding has not been adequately carried out inseveral critical structural zones.	IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SE/TL/5036 ; dated 01 July 2026 (RHD Consent) .
14	NCR/IE/SE/101 (TR)	Details of Non-Conformance for the Cracks Observed in the Approach Slab (Dhaka End) of the Twin Cell Frame Bridge at K30+745 -During site inspection on 26 April 2026, multiple cracks were observed on the surface of the recently cast approach slab (cast during the previous night). The cracks are irregularly distributed with several extending longitudinally. Based on their pattern and timing (within 24 hours of casting), the distress is identified as early-age cracking. This condition is not compliant with Project Specifications requiring durable concrete with controlled cracking and reflects deficiencies in concrete placement, finishing, and curing practices.	Details of Non-Conformance for the Cracks Observed in the ApproachSlab (Dhaka End) of the Twin Cell Frame Bridge at K30+745	IE recommended for closure vide Letter No. ICT/IE/DBEDC/RHD/SE/TL/5033 (A) ; dated 01 July 2026 (RHD Consent) .